

WATERBOARD NAME

**FAULTS AND RECOMMENDATIONS REPORT**

Part revised document only

## INDEX

Page 4 -	Introduction
Page 5 -	Nathalia WMF Report
Page 12 -	Nathalia WTP Report
Page 23 -	Numurkah WTP Report
Page 31 -	Numurkah SPS01
Page 33 -	Strathmerton, Booster Pump Report
Page 36 -	Picola WTP Report
Page 42 -	Upper Delatite SPS01 Report
Page 48 -	Upper Delatite SPS02 Report
Page 56 -	Upper Delatite SPS06 Report
Page 61 -	Upper Delatite SPS07 Report
Page 66 -	Upper Delatite SPS12 Report
Page 69 -	Mansfield WTP Report
Page 73 -	Richie Reservoir Pumps Report
Page 77 -	Bonnie Doon SPS01 Report
Page 81 -	Bonnie Doon SPS02 Report
Page 89 -	Bonnie Doon WMF Report
Page 94 -	Molesworth WTP Report
Page 98 -	Alexandra WMF Report
Page 101 -	Yea WTP
Page 109 -	Alexandra SPS01
Page 112 -	Eildon WMF
Page 117 -	Eildon SPS01
Page 123 -	Marysville SPS01
Page 131 -	Marysville WMF
Page 135 -	Broadford WTP

Page 145 -	Seymour SPS01
Page 153 -	Seymour WMF
Page 156 -	Longwood WTP
Page 162 -	Euroa WTP
Page 173 -	Euroa WMF
Page 178 -	Euroa SPS02
Page 181 -	Nagambie Booster Pumps
Page 188 -	Nagambie Raw Water Pumps
Page 191 -	Nagambie SPS05
Page 198 -	Wandong SPS01
Page 203 -	Wandong SPS02
Page 206 -	Wandong SPS03
Page 210 -	Sunday Creek Transfer Pump

## **INTRODUCTION**



The purpose of this report is to highlight any faults or make suggestions that could lead to a reduction in downtime due to breakdowns. To do this we visited all the sites taking picture and making notes. We then used that information to compile this report. Details of faults or suggestion are shown with each photo.


## WATERBOARD SITE





## ADDRESS







Item	Photo	Description Of Work To Be Under Taken	Est. Time (Mins)
1	2011 013 	Exterior and Interior Clean Including Vacuum out of Board Repair any vermin holes etc.	60 60
2	Screen Clipping From Photo 2011 040 	Remove pink screwed connectors and tidy up wiring by either installing terminals were required or reinstating wiring on relays. Reconnect/Remove any redundant wiring on control relays.	60


Item	Photo	Description Of Work To Be Under Taken	Est. Time (Mins)
3	2011 053 	Label single pole circuit breakers.	20
4	2011 054 	Exterior and Interior Clean Including Vacuum out of Board  Repair any vermin holes etc.	30  30

Item	Photo	Description Of Work To Be Under Taken	Est. Time (Mins)
5	2011 056 	Label Circuit Breakers. Recommend that incandescent indicator lamps be replaced with LED indicator lamps.	20 60
6	2011 061 	Tidy up wiring and install duct covers	30



Item	Photo	Description Of Work To Be Under Taken	Est. Time (Mins)
9	<p data-bbox="191 204 300 228">2011 070</p> 	<p data-bbox="869 204 1667 310">Remove pink screwed connectors and tidy up wiring by either installing terminals were required or reinstating wiring on relays. Reconnect or remove any redundant wiring on control relays.</p>	60
10	<p data-bbox="191 768 300 792">2011 022</p> 	<p data-bbox="869 768 1688 911">Label unlabelled wiring in accordance with electrical drawings were ever Possible. If the wiring is not shown on the electrical drawings it is recommend that the electrical drawings are updated to include changes.</p>	240

Item	Photo	Description Of Work To Be Under Taken	Est. Time (Mins)
11	<p data-bbox="195 204 617 232">Screen Clipping From Photo 2011 024</p> 	<p data-bbox="875 204 1692 345">Label unlabelled wiring in accordance with electrical drawings were ever possible. If the wiring is not shown on the electrical drawings it is recommend that the electrical drawings are updated to include changes.</p>	30
12	<p data-bbox="195 729 617 756">Screen Clipping From Photo 2011 027</p> 	<p data-bbox="875 729 1692 906">Label unlabelled wiring in accordance with electrical drawings were ever possible. If the wiring is not shown on the electrical drawings it is recommend that the electrical drawings are updated to include changes.</p>	30



Item	Photo	Description Of Work To Be Under Taken	Est. Time (Mins)
11	2011 033 	Recommend that incandescent indicator lamps be replaced with LED indicator lamps.	60
<b>TOTAL ESTIMATED TIME IN MINUTES</b>			<b>790</b>
<b>TOTAL ESTIMATED TIME IN HOURS</b>			<b>13</b>



**WATER SITE**







**ADDRESS**





Item	Photo	Description Of Work To Be Under Taken	Est.Time (Mins)
1	2011-082 	Exterior and Interior Clean Including Vacuum out of Board Repair any vermin holes etc.	60 30
2	2011-086 	Tidy up wiring install duct covers and clean dust of VSD's	60



Item	Photo	Description Of Work To Be Under Taken	Est. Time (Min)
3	2011-087 	Tidy up wiring and install duct covers.	30
4	2011-096 	Install sleeving for shields on dekoron cables.  Label unlabelled wiring in accordance with electrical drawings where ever possible. If the wiring is not shown on the electrical drawings it is recommend that the electrical drawings are updated to include any changes.	20  20



Item	Photo	Description Of Work To Be Under Taken	Est. Time (Mins)
5	<p>2011-090</p>  <p>2011-103</p>	<p>Exterior and Interior Clean Including Vacuum out of Board</p> <p>Repair any vermin holes etc. if required.</p>	<p>20</p> <p>20</p>
6		<p>Exterior and Interior Clean Including Vacuum out of Board</p> <p>Repair any vermin holes etc. if required.</p>	<p>90</p> <p>10</p>



Item	Photo	Description Of Work To Be Under Taken	Est. Time (Mins)
7	<p data-bbox="197 305 625 334">Screen Clipping From Photo 2011-104</p> 	<p data-bbox="848 305 1514 407">Tidy up wiring and install duct covers. and remove rubbish. Remove any rubbish. Loom up wiring to HMI on the door.</p>	<p data-bbox="1801 305 1835 334">90</p> <p data-bbox="1801 380 1835 409">15</p>
8	<p data-bbox="197 833 310 862">2011-106</p> 	<p data-bbox="848 833 1220 894">Tidy up wiring and install covers. Remove any rubbish.</p>	<p data-bbox="1801 833 1835 862">30</p>







Item	Photo	Description Of Work To Be Under Taken	Est. Time (Mins)
9	2011-109 	<p>Exterior and Interior Clean Including Vacuum out of Board</p> <p>Repair any vermin holes etc. in required.</p> <p>Label unlabelled wiring in accordance with electrical drawings were ever possible.</p> <p>If the wiring is not shown on the electrical drawings it is recommend that the electrical drawings are updated to include changes.</p>	20 5 15
10	2011-111 	<p>Exterior and Interior Clean Including Vacuum out of Board</p> <p>Tidy up wiring, reinstate/install new duct covers.</p> <p>Repair any vermin holes etc. in required.</p> <p>Label unlabelled wiring in accordance with electrical drawings were ever possible.</p> <p>If the wiring is not shown on the electrical drawings it is recommend that the electrical drawings are updated to include changes.</p>	20 30 15 30

Item	Photo	Description Of Work To Be Under Taken	Est. Time (Mins)
11	Screen Clipping From Photo 2011-114 	Remove connector and tidy up wiring. Reconnect earth wire to door.	15 10
12	Screen Clipping From Photo 2011-115 	Plug in terminal plug, clean of dust and remove rubbish.	15


Item	Photo	Description Of Work To Be Under Taken	Est. Time (Mins)
13	2011-128 	Tidy up wiring, reinstate/install new duct covers and remove rubbish. Label relay in accordance with electrical drawings. If the relays are not shown on the electrical drawings it is recommend that the electrical drawings are updated to include changes.	20 10
14	Screen Clipping From Photo 2011-129 	Tidy up wiring and install duct covers. Remove any rubbish. Label VSD's in accordance with the electrical drawings. If the VSD's are not shown on the electrical drawings it is recommend that the electrical drawings are updated to include changes.	20 10

Item	Photo	Description Of Work To Be Under Taken	Est. Time (Mins)
15	2011-075 	Recommend that incandescent indicator lamps be replaced with LED indicator lamps.	30
16	Screen Clipping From Photo 2011-077 	Label unlabelled wiring in accordance with electrical drawings were ever possible. If the wiring is not shown on the electrical drawings it is recommend that the electrical drawings are updated to include changes. Install cable duct and tidy up wiring.	60  20

Item	Photo	Description Of Work To Be Under Taken	Est. Time (Mins)
17	2011-117 	Recommend that incandescent indicator lamps be replaced with LED indicator lamps.	45
18	2011-118 	Recommend that incandescent indicator lamps be replaced with LED indicator lamps.	20



Item	Photo	Description Of Work To Be Under Taken	Est. Time (Mins)
19	2011-120 	Recommend that incandescent indicator lamps be replaced with LED indicator lamps.	20
20	2011-121 	Recommend that incandescent indicator lamps be replaced with LED indicator lamps.	20
<b>TOTAL ESTIMATED TIME IN MINUTES</b>			<b>900</b>
<b>TOLTAL ESTIMATED TIME IN HOURS</b>			<b>15</b>

**WATER SITE**







**ADDRESS**







Item	Photo	Description Of Work To Be Under Taken	Est. Time (Mins)
1	2011-143 	Exterior and Interior Clean Including Vacuum out of Board Repair any vermin holes etc. if required Change fan filters Recommend that incandescent indicator lamps be replaced with LED indicator lamps.	180 20 15 120
2	2011-144 	Tidy up wiring, install duct covers and remove rubbish.  Where connectors are used, connectors are to be removed and wiring cleaned up. E.g. terminals installed or wires lengthened etc. Any redundant wiring is to be removed. Inspect board for vermin holes etc.	90          10






Item	Photo	Description Of Work To Be Under Taken	Est. Time (Mins)
3	<p data-bbox="184 203 296 228">2011-148</p> 	<p data-bbox="896 203 1545 228">Exterior and Interior Clean Including Vacuum out of Board</p> <p data-bbox="896 240 1346 266">Repair any vermin holes etc. if required.</p> <p data-bbox="896 277 1289 303">Install duct covers remove rubbish.</p> <p data-bbox="896 315 1665 380">Recommend that incandescent indicator lamps be replaced with LED indicator lamps.</p>	<p data-bbox="1843 203 1885 228">30</p> <p data-bbox="1843 240 1885 266">15</p> <p data-bbox="1843 277 1885 303">15</p> <p data-bbox="1843 315 1885 341">10</p>
4	<p data-bbox="184 799 537 824">Screen Clipping From 2011-151</p> 	<p data-bbox="896 799 1629 824">Remove redundant wires from battery and install second battery.</p>	<p data-bbox="1843 799 1885 824">10</p>

Item	Photo	Description Of Work To Be Under Taken	Est. Time (Mins)
5	2011-158 	Tidy up wiring and install duct covers.	20
6	2011-155 	Tidy up wiring and install duct covers.	15

Item	Photo	Description Of Work To Be Under Taken	Est. Time (Mins)
7	Screen Clipping From Photo 2011-155 	Remove connector and tidy wiring. E.g. install terminal, lengthen wires.	10
8	2011-165 	Tidy up wiring, install duct covers and remove rubbish. Where connectors are used, connectors are to be removed and wiring cleaned up. E.g. terminals installed or wires lengthened etc. Any redundant wiring is to be removed.	180

Item	Photo	Description Of Work To Be Under Taken	Est. Time (Mins)
9	2011-166 	Refer to item 8.	
10	2011-167 	Refer to item 8.	

Item	Photo	Description Of Work To Be Under Taken	Est. Time (Mins)
11	2011-170 	Refer to item 8.	
12	2011-179 	Label the circuit breakers which are missing labels.	10


Item	Photo	Description Of Work To Be Under Taken	Est. Time (Mins)
13	2011-182 	Exterior and Interior Clean Including Vacuum out of Board Repair any vermin holes etc. if required.	30 5
<b>TOTAL ESTIMATED TIME IN MINUTES</b>			<b>780</b>
<b>TOLTAL ESTIMATED TIME IN HOURS</b>			<b>13</b>

**WATER SITE**



**ADDRESS**




Item	Photo	Description Of Work To Be Under Taken	Est. Time (Mins)
1	2011-184 	Exterior and Interior Clean Including Vacuum out of Board Repair any vermin holes etc. if required. Change fan filters Recommend that incandescent indicator lamps be replaced with LED indicator lamps.	30 20 20 20
<b>TOTAL ESTIMATED TIME IN MINUTES</b>			<b>100</b>
<b>TOLTAL ESTIMATED TIME IN HOURS</b>			<b>1.6</b>







**WATER SITE**



**ADDRESS**



Item	Photo	Description Of Work To Be Under Taken	Est. Time (Mins)
1	2011-248 	Exterior and Interior Clean Including Vacuum out of Board Inspect board for vermin holes etc. plug if required Install duct covers remove rubbish. Replace fan Filters	60 10 10 15
2	2011-254 	Tidy up wiring and remove any redundant wiring.	30



Item	Photo	Description Of Work To Be Under Taken	Est. Time (Mins)
5		Refer to item 3 regarding cleaning.	
6		Refer to item 3 for cleaning Tidy up wiring and install duct covers. Remove any rubbish.	15
<b>TOTAL ESTIMATED TIME IN MINUTES</b>			<b>320</b>
<b>TOLTAL ESTIMATED TIME IN HOURS</b>			<b>5.33</b>



**WATER SITE**



[REDACTED]



**ADDRESS**

[REDACTED]



Item	Photo	Description Of Work To Be Under Taken	Est. Time (Mins)
1	Screen Clipping From Photo 2011-189 	Exterior and Interior Clean Including Vacuum out of Board Repair any vermin holes etc. if required. Recommend that incandescent indicator lamps be replaced with LED indicator lamps.	40 10 30
2	2011-191 	Tidy up wiring and install duct covers. Label unlabelled wiring in accordance with electrical drawings were ever possible. If the wiring is not shown on the electrical drawings it is recommend that the electrical drawings are updated to include changes.	30 20

Item	Photo	Description Of Work To Be Under Taken	Est. Time (Mins)
3	<p data-bbox="184 204 296 228">2011-192</p> 	<p data-bbox="842 167 1314 228">Install din rail and mount PLC onto din rail.</p>	<p data-bbox="1793 204 1829 228">30</p>
4	<p data-bbox="184 805 296 829">2011-194</p> 	<p data-bbox="842 805 1251 829">Install labels for the circuit breakers.</p>	<p data-bbox="1793 805 1829 829">10</p>

Item	Photo	Description Of Work To Be Under Taken	Est. Time (Mins)
5	<p data-bbox="184 204 296 228">2011-199</p>  <p data-bbox="184 691 296 716">2011-200</p>	<p data-bbox="842 204 1262 228">Tidy up wiring and install duct covers.</p> <p data-bbox="842 245 1640 269">Remove connectors where used and install terminals or lengthen wires.</p> <p data-bbox="842 285 1188 310">Remove any redundant wiring.</p>	<p data-bbox="1787 204 1829 228">30</p> <p data-bbox="1787 245 1829 269">15</p>
6	<p data-bbox="184 729 296 753">2011-200</p> 	<p data-bbox="842 732 1020 756">Refer to item 5.</p>	

Item	Photo	Description Of Work To Be Under Taken	Est. Time (Mins)
7	Screen Clipping From Photo 2011-201 	Sleeve shield and terminate/tidy up wiring. Label unlabelled wiring in accordance with electrical drawings were ever possible. If the wiring is not shown on the electrical drawings it is recommend that the electrical drawings are updated to include changes.	15 20
8	2011-202 	Tidy up (replace if required) and label HMI cabling. Label unlabelled wiring in accordance with electrical drawings were ever possible. If the wiring is not shown on the electrical drawings it is recommend that the electrical drawings are updated to include changes.	20 10



Item	Photo	Description Of Work To Be Under Taken	Est. Time (Mins)
9	Screen Clipping From Photo 2011-202 	Replace black building wire with brown to match existing wiring.	15
10	2011-237 	Tidy up wiring by clipping wiring to door	10
<b>TOTAL ESTIMATED TIME IN MINUTES</b>			<b>305</b>
<b>TOLTAL ESTIMATED TIME IN HOURS</b>			<b>5.08</b>

